

SKYLINE FOUNDATIONS AND STRUCTURES PRIVATE LIMITED
TRIVANDRUM
PROJECT WORK PROGRESS REPORT - MONTHLY

Common Area work & Amenities.

Name Of Project	West Hill
Report Date	02-05-2023

No	Description	Actual Date of Completion	Remarks
1	C. wall		
2	Gate		
3	Bore well / Open well	14-09-2020	
4	Drive way PCC / Flooring	30%	
5	Yard drains	20%	
6	Pest control	30%	
7	Parking area grano flooring		
8	Car Park	90%	
9	Sump & OHT	12-07-2022	
10	Main stair handrails	12-10-2022	
11	Fire stair handrails	26-08-2022	
12	External plastering	98%	
13	Duct plastering	98%	
14	Light well plastering	11-01-2023	
15	Terrace grano flooring	50%	
16	Light well ladder & platform	10-03-2023	
17	Light well roof	70%	
18	Terrace sheet roofing		
19	Duct plumbing	70%	
20	Terrace water proofing	80%	
21	Terrace plumbing.		
22	External plumbing	60%	
23	Ty. Lobby flooring	70%	
24	Main stair flooring		
25	Fire stair flooring		
26	Lift architrave		
27	Ty. Lobby painting	5%	
28	Ty. Lobby false ceiling	40%	
29	Aluminium duct doors		
30	Fire escape doors	70%	
31	C. Area Doors		
32	Reticulated gas	60%	
33	Fire Fighting	50%	
34	H T Electrical	70%	
35	Lifts	35%	
36	Recreation hall	60%	
37	Common Toilet		
38	Driver's room		
39	Caretaker Room	50%	
40	Party hall	50%	
41	Wheel chair entry to Main lobby		
42	Health club	50%	
43	Fitness equipments		

44	Games room	50%	
45	Shuttle court		
46	Children's play area	50%	
47	Play equipments		
48	Roof top party area	50%	
49	Car park marking		
50	Reflective convex mirror		
51	Yard paving		
52	Letter box		
53	Logos		
54	Name boards		
55	Key Board		
56	Guest suit		
57	Access card		
58	Intercom		
59	Solar panel for CA lighting		
60	Bio Bin		
61	Rain water harvesting		
62	S T P	90%	
63	Incinerator		
64	Entrance lobby door		
65	Entrance lobby furniture		
66	Entrance lobby art works		
67	Land scaping		
APARTMENTS			
1	LT Works	85%	
2	HT Works	70%	
3	Aluminum fabrication	95%	
4	Steel Fabrication	90%	
5	Carpenter works	85%	
6	Tiling works	80%	
7	Water proofing	90%	
8	1st Coat Putty Apartments	100%	
9	2nd Coat putty Apartments	95%	
10	1st Coat Emulsion	65%	
11	2nd Coat Emulsion	25%	
12	Core Cutting	96%	
13	Fire Systems	40%	
14	Reticulated Gas	50%	
15	False ceiling works	85%	