

SKYLINE FOUNDATIONS AND STRUCTURES PRIVATE LIMITED
TRIVANDRUM
PROJECT WORK PROGRESS REPORT - MONTHLY

Common Area work & Amenities.

Name Of Project	West Hill
Report Date	01-09-2023

No	Description	Actual Date of Completion	Remarks
----	-------------	---------------------------	---------

Common Area work & Amenities.

1	C. wall		
2	Gate	31-05-2023	
3	Bore well / Open well	14-09-2020	
4	Drive way PCC / Flooring	50%	
5	Yard drains	20%	
6	Pest control	50%	
7	Car Park	90%	
8	Sump & OHT	100%	
9	Main stair handrails	100%	
10	Fire stair handrails	100%	
11	External plastering	100%	
12	Duct plastering	100%	
13	Light well plastering	100%	
14	Terrace grano flooring	100%	
15	Light well ladder & platform	100%	
16	Light well roof	100%	
17	Duct plumbing	98%	
18	Terrace water proofing	100%	
19	Terrace plumbing.	100%	
20	External plumbing	96%	
21	Ty. Lobby flooring	100%	
22	Main stair flooring	98%	
23	Fire stair flooring	98%	
24	Lift architrave	95%	
25	Ty. Lobby painting	70%	
26	Ty. Lobby false ceiling	100%	
27	Aluminium duct doors	98%	
28	Reticulated gas	70%	
29	Fire Fighting	70%	
30	H T Electrical	80%	
31	Lifts	90%	
32	Recreation hall	95%	
33	Common Toilet	90%	
34	Driver's room	80%	
35	Caretaker Room	80%	
36	Party hall	95%	
37	Wheel chair entry to Main lobby	60%	
38	Health club	90%	
39	Games room	90%	
40	Children's play area	70%	
41	Roof top party area	50%	
42	S T P	90%	
43	Entrance lobby art works	10%	

APARTMENT'S

1	LT Works	92%	
2	HT Works	80%	
3	Aluminum fabrication	98%	
4	Steel Fabrication	98%	
5	Carpenter works	96%	
6	Tiling works	92%	
7	Water proofing	100%	
8	1st Coat Putty Apartments	100%	
9	2nd Coat putty Apartments	96%	
10	1st Coat Emulsion	80%	
11	2nd Coat Emulsion	25%	
12	Core Cutting	99%	
13	Fire Systems	70%	
14	Reticulated Gas	70%	
15	False ceiling works	97%	