

SKYLINE FOUNDATIONS & STRUCTURES P (LTD)
MONTHLY PROGRESS REPORT

NAME OF PROJECT: ORCHARD
 REPORT DATE:04-08-2023

No	ACTIVITY NAME	ACTUAL	REMARK
1	Demolishing and Removing existing building	100%	
2	Earth - Cutting & Removing	100%	
3	Piling	100%	
4	Pile cap & Plinth beam	96%	
5	Sump tank		
6	B F 2 Column	96%	
7	B F 2 Roof Slab	96%	
8	B F 1 Column	96%	
9	B F Roof Slab	96%	
10	G F Column	100%	
11	G F Roof Slab	100%	
12	F F Column	100%	
13	F F Roof Slab	100%	
14	S F Column	100%	
15	S F Roof slab	100%	
16	T F column	100%	
17	T F roof slab	100%	
18	4th F column	100%	
19	4th Roof slab	100%	
20	5th floor column	100%	
21	5th floor roof slab	100%	
22	6th floor column	100%	
23	6th floor roof slab	100%	
24	7th floor column	100%	
25	7th floor roof slab	100%	
26	8th floor column	100%	
27	8th floor roof slab	75%	9A and 9H shuttering and steel work in progress
28	9th floor column	10%	
29	9th floor roof slab	0%	

Prepared by

Approved by

Site in Charge

VP(P)