

SKYLINE FOUNDATIONS AND STRUCTURES PRIVATE LIMITED

TRIVANDRUM

PROJECT WORK PROGRESS REPORT - MONTHLY

Common Area work & Amenities.

Name Of Project	SFS Amber
-----------------	-----------

No	Description	Remarks
1	C. wall	95%
2	Bore well / Open well	90%
3	Yard drains	90%
4	Pest control	98%
5	Parking area grano flooring	85%
6	Car Park	100%
7	Sump & OHT	100%
8	Main stair handrails	100%
9	Fire stair handrails	100%
10	External plastering	99%
11	Duct plastering	100%
12	Light well plastering	100%
13	Terrace grano flooring	100%
14	Light well ladder & platform	100%
15	Duct plumbing	96%
16	Terrace water proofing	100%
17	Terrace plumbing.	90%
18	External plumbing	90%
19	Ty. Lobby flooring	100%
20	Main stair flooring	100%
21	Fire stair flooring	100%
22	Lift architrave	100%
23	Ty. Lobby painting	70%
24	Ty. Lobby false ceiling	90%
25	Aluminium duct doors	50%
26	Reticulated gas	70%
27	Fire Fighting	94%
28	H T Electrical	94%
29	Lifts	100%
30	Recreation hall	90%
31	Common Toilet	75%
32	Caretaker Room	50%
33	Party hall	85%
34	Swimming pool	90%
35	Health club	50%
36	Indoor childrens play area	45%
37	Roof top party area	60%

Prepared By

Certified by

Site in Charge

General Manager (P)

-----/-----/-----

No	Description	Remarks	
APARTMENTS			
SL. NO	ITEMS	GREEN BLOCK	BLUE BLOCK
1	3rd floor 1st coat painting	100%	100%
2	2nd coat painting	25%	50%
3	4th floor 1st coat painting	100%	100%
4	2nd coat painting	25%	100%
5	5th floor 1st coat painting	100%	100%
6	2nd coat painting	100%	100%
7	6th floor 1st coat painting	100%	100%
8	2nd coat painting	100%	100%
9	7th floor 1st coat painting	100%	100%
10	2nd coat painting	20%	50%
11	8th floor 1st coat painting	100%	100%
12	2nd coat painting		
13	9th floor 1st coat painting	100%	100%
14	2nd coat painting		
15	10th floor 1st coat painting	100%	100%
16	2nd coat painting		
17	11th floor 1st coat painting	100%	100%
18	2nd coat painting		
19	12th floor 1st coat painting	100%	100%
20	2nd coat painting		
21	13th floor 1st coat painting		50%
22	2nd coat painting		
23	14th floor 1st coat painting		50%
24	2nd coat painting		
	Out side painting works		
1	Primer works	100%	100%
2	texture works	90%	90%
3	putty works	50%	70%
4	First coat painting	90%	90%
5	Second coat painting		

Prepared By

Certified by

Site in Charge

General Manager (P)

-----/-----/-----