

SKYLINE FOUNDATIONS AND STRUCTURES PRIVATE LIMITED
TRIVANDRUM
PROJECT WORK PROGRESS REPORT- MONTHLY(Month of January -2026)

Name Of Project		CASABELLA
Report Date		02-02-2026
No	Description	% of Completion
1	Foundation	
	Pile Foundation	100%
a	Excavation	90% (In Progress)
b	Base slab concrete	
c	Beams	
	Column Footing	
2	Basement	
	Pile Caps	100%
	Plinth beams	100%
	Ret. Walls	90% (In Progress)
3	RCC Super structure	
	Up to Ground Floor	90% (In Progress)
	Up to 3rd Floor	100%
	Up to 6th Floor	100%
	Up to 9th Floor	70% (In Progress)
4	Masonry	
	Up to Ground Floor	80% (In Progress)
	Up to 3rd Floor	60% (In Progress)
5	Ceiling Plastering	
	Up to Ground Floor	50% (InProgress)
	Up to 3rd Floor	90% (InProgress)
6	Internal Wall Plastering	
	Up to Ground Floor	70% (In Progress)
9	Sample Apartment	60% (In Progresss)

Note:Format to be used upto structure completion