

SKYLINE FOUNDATIONS AND STRUCTURES PRIVATE LIMITED
TRIVANDRUM
PROJECT WORK PROGRESS REPORT - MONTHLY

Common Area work & Amenities.

Name Of Project	RHYTHM
Report Date	04-03-2026

No	Description	Actual Date of Completion	Remarks
1	C. wall	100%	
2	Gate	100%	
3	Bore well / Open well	100%	
4	Drive way PCC / Flooring	100%	
5	Yard drains	100%	
6	Pest control	100%	
7	Parking area grano flooring	95%	
8	Car Park		
9	Sump & OHT	100%	
10	Main stair handrails	100%	
11	Fire stair handrails	100%	
12	External plastering	100%	
13	Duct plastering	100%	
14	Light well plastering	100%	
15	Terrace grano flooring	100%	
16	Light well ladder & platform	100%	
17	Light well roof	100%	
18	Terrace sheet roofing	100%	
19	Duct plumbing	100%	
20	Terrace water proofing	100%	
21	Terrace plumbing.	100%	
22	External plumbing	100%	
23	Ty. Lobby flooring	100%	
24	Main stair flooring	100%	
25	Fire stair flooring	100%	
26	Lift architrave	100%	
27	Ty. Lobby painting	95%	
28	Ty. Lobby false ceiling	100%	
29	Aluminium duct doors	95%	
30	Fire escape doors	30%	
31	C. Area Doors	100%	
32	Reticulated gas	98%	
33	Fire Fighting	98%	
34	H T Electrical	98%	
35	Lifts	98%	
36	Recreation hall	100%	
37	Common Toilet	100%	
38	Driver's room	100%	
39	Caretaker Room	100%	
40	Party hall	98%	
41	Swimming pool	95%	
42	Wheel chair entry to Main lobby	100%	
43	Health club	98%	
44	Fitness equipments	100%	
45	Games room	98%	
46	Shuttle court	-	
47	Children's play area	75%	
48	Play equipments	20%	
49	Roof top party area	90%	
50	Car park marking		
51	Reflective convex mirror		
52	Yard paving		
53	Letter box		
54	Logos	80%	
55	Name boards	80%	
56	Key Board		
57	Guest suit		
58	Access card		
59	Intercom		
60	Solar panel for CA lighting	20%	
61	Bio Bin	60%	
62	Rain water harvesting	60%	
63	S T P	95%	
64	Incinerator		
65	Entrance lobby door	100%	
66	Entrance lobby furniture	100%	
67	Entrance lobby art works	100%	
68	Land scaping	50%	