

SKYLINE FOUNDATIONS AND STRUCTURES PRIVATE LIMITED

TRIVANDRUM

PROJECT WORK PROGRESS REPORT - MONTHLY

**Common Area work & Amenities.**

Name Of Project	RHYTHM
-----------------	--------

No	Description	Actual Date of Completion	Remarks
1	C. wall	90%	
2	Gate		
3	Bore well / Open well	100%	
4	Drive way PCC / Flooring	70%	
5	Yard drains	70%	
6	Pest control	70%	
7	Parking area grano flooring	60%	
8	9	100%	
9	Main stair handrails	100%	
10	Fire stair handrails	100%	
11	External plastering	100%	
12	Duct plastering	100%	
13	Light well plastering	100%	
14	Terrace grano flooring	85%	
15	Light well ladder & platform	100%	
16	Duct plumbing	100%	
17	Terrace water proofing	90%	
18	Terrace plumbing.	90%	
19	External plumbing	85%	
20	Ty. Lobby flooring	90%	
21	Main stair flooring	100%	
22	Fire stair flooring	100%	
23	Lift architrave	40%	
24	Ty. Lobby painting	85%	
25	Ty. Lobby false ceiling	95%	
26	Aluminium duct doors	90%	
27	Reticulated gas	25%	
28	Fire Fighting	50%	
29	H T Electrical	30%	
30	Lifts	80%	
31	Recreation hall	80%	
32	Common Toilet	80%	
33	Driver's room	80%	
34	Caretaker Room	80%	
35	Party hall	80%	
36	Swimming pool	90%	
37	Children's play area	60%	
38	S T P	90%	

Prepared By

Certified by

Site in Charge

General Manager (P)

-----/-----/-----

No	Description	Actual Date of Completion	Remarks
<b>APARTMENT</b>			
1	Masonry		
	Up to Ground Floor	100%	
	Up to 3rd Floor	100%	
	Up to 6th Floor	100%	
	Up to 9th Floor	100%	
	Up to 12th Floor	100%	
	Up to 16th Floor		
	Up to Terrace Floor	100%	
2	Ceiling Plastering		
	Up to Ground Floor	100%	
	Up to 3rd Floor	100%	
	Up to 6th Floor	100%	
	Up to 9th Floor	100%	
	Up to 12th Floor	100%	
	Up to 16th Floor		
	Up to Terrace Floor	100%	
3	Internal Wall Plastering		
	Up to Ground Floor		
	Up to 3rd Floor	100%	
	Up to 6th Floor	100%	
	Up to 9th Floor	100%	
	Up to 12th Floor	100%	
	Up to 16th Floor		
	Up to Terrace Floor	100%	
4	Balcony handrails		
	Up to Ground Floor		
	Up to 3rd Floor	100%	
	Up to 6th Floor	100%	
	Up to 9th Floor	100%	
	Up to 12th Floor	95%	
	Up to 16th Floor		
	Up to Terrace Floor	100%	
5	M S Counters		
	Up to Ground Floor	10%	
	Up to 3rd Floor	100%	
	Up to 6th Floor	100%	
	Up to 9th Floor	100%	
	Up to 12th Floor	100%	

Prepared By

Certified by

Site in Charge

General Manager (P)

-----/-----/-----