

**SKYLINE FOUNDATIONS AND STRUCTURES PRIVATE LIMITED**  
**TRIVANDRUM**  
**PROJECT WORK PROGRESS REPORT - MONTHLY**

<b>Common Area work &amp; Amenities.</b>			
Name Of Project		West Hill	
No	Description	Actual Date of Completion	Remarks
1	C. wall	100%	
2	Gate	100%	
3	Bore well / Open well	100%	
4	Drive way PCC / Flooring	100%	
5	Yard drains	100%	
6	Pest control	100%	
7	Parking area Densified flooring	100%	
8	Car Park	100%	
9	Sump & OHT	100%	
10	Main stair handrails	100%	
11	Fire stair handrails	100%	
12	External plastering	100%	
13	Duct plastering	100%	
14	Light well plastering	100%	
15	Terrace grano flooring	100%	
16	Light well ladder & platform	100%	
17	Light well roof	100%	
18	Terrace sheet roofing for Bio Bin	100%	
19	Duct plumbing	100%	
20	Terrace water proofing	100%	
21	Terrace plumbing	100%	
22	External plumbing	100%	
23	Ty. Lobby flooring	100%	
24	Main stair flooring	100%	
25	Fire stair flooring	100%	
26	Lift architrave	100%	
27	Ty. Lobby painting	100%	
28	Ty. Lobby false ceiling	100%	
29	Aluminium duct doors	100%	
30	Fire escape doors	100%	
31	C. Area Doors	100%	
32	Reticulated gas	100%	
33	Fire Fighting	100%	
34	H T Electrical	100%	
35	Lifts	100%	
36	Recreation hall	100%	
37	Common Toilet	100%	
38	Driver's room	100%	
39	Caretaker Room	100%	
40	Party hall	100%	
41	Wheel chair entry to Main lobby	100%	
42	Health club	100%	
43	Fitness equipments	100%	
44	Games room	100%	
45	Shuttle court	90%	
46	Children's play area	100%	
47	Play equipments	100%	
48	Roof top party area	100%	
49	Car park marking	100%	
50	Reflective convex mirror	75%	Installation pending
51	Yard paving	100%	
52	Letter box	75%	Installation pending
53	Logos	100%	
54	Name boards		
55	Key Board		
56	Access card	100%	
57	Intercom	100%	
58	Solar panel for CA lighting	100%	
59	Bio Bin	100%	
60	Rain water harvesting	100%	
61	S T P	100%	
62	Incinerator	100%	
63	Entrance lobby door	100%	
64	Entrance lobby furniture	100%	
65	Entrance lobby art works	100%	
66	Land scaping	100%	
67	External Painting	100%	
<b>APARTMENTS</b>			
1	LT Works	99%	
2	HT Works	100%	
3	Aluminum fabrication	100%	
4	Steel Fabrication	99%	
5	Carpenter works	99%	
6	Tiling works	99%	
7	Water proofing	100%	
8	1st Coat Putty Apartments	100%	
9	2nd Coat putty Apartments	99%	
10	1st Coat Emulsion	99%	
11	2nd Coat Emulsion	99%	
12	Core Cutting	100%	
13	Fire Systems	100%	
14	Reticulated Gas	100%	
15	False ceiling works	100%	