

SKYLINE FOUNDATIONS AND STRUCTURES PRIVATE LIMITED
TRIVANDRUM
PROJECT WORK PROGRESS REPORT - MONTHLY

Common Area work & Amenities.

Name Of Project	RETREAT
Report Date	07-09-2023

No	Description	Actual Date of Completion	Remarks
1	C. wall		97%
2	Gate		90%
3	Bore well / Open well	10.02.2019	100%
4	Drive way PCC / Flooring		85%
5	Yard drains		
6	Pest control		100%
7	Parking area grano flooring		
8	Car Park- Inc Multi level parking		
9	Sump & OHT		100%
10	Main stair handrails		100%
11	Fire stair handrails		100%
12	External plastering		99%
13	Duct plastering		100%
14	Light well plastering		100%
15	Terrace grano flooring		100%
16	Light well ladder & platform		100%
17	Light well roof		100%
18	Terrace sheet roofing		NA
19	Duct plumbing		100%
20	Terrace water proofing		100%
21	Terrace plumbing.		100%
22	External plumbing		96%
23	Ty. Lobby flooring		98%
24	Main stair flooring		98%
25	Fire stair flooring		98%
26	Lift architrave		100%
27	Ty. Lobby painting		80%
28	Ty. Lobby false ceiling		96%
29	Aluminium duct doors		100%
30	Fire escape doors		100%
31	C. Area Doors		98%
32	Reticulated gas		85%
33	Fire Fighting		98%
34	H T Electrical		98%
35	Lifts		100%
36	Recreation hall		100%
37	Common Toilet		95%
38	Driver's room		87%
39	Caretaker Room		98%
40	Party hall		100%
41	Swimming pool		100%
42	Entry water feature wall		100%
43	Wheel chair entry to Main lobby		80%
44	Health club		100%

45	Fitness equipments		100%
46	Games room		100%
47	Children's play area		60%
48	Play equipments		material received
49	Roof top party area with Sky Pod		95%
50	Car park marking		60%
51	Reflective convex mirror		50%
52	Yard paving		70%
53	Letter box		material received
54	Logos		
55	Name boards		
56	Key Board		
57	Guest suit		
58	Access card		85%
59	Intercom		50%
60	Video Door phone		80%
61	Solar panel for CA lighting		ordered
62	Bio Bin		material received
63	Rain water harvesting		100%
64	S T P		
65	Incinerator		100%
66	Entrance lobby door		100%
67	Entrance lobby furniture		95%
68	Entrance lobby art works		
69	Land scaping- Arrival Point		60%
70	Land scaping- Terrace Party area		100%
71			
72			
73			
74			
75			